

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

PMGSY Phase IX – Adilabad District – Package No. AP 01 IX LB 07 – Construction of Bridge at 3/8 km on Road from Bejjur to Somini of Bejjur Mandal Adilabad District – According Post facto Extension of Agreement Time up to 31.3.2016 (701 days) with out penalty – Orders – Issued.

-----  
**PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT**

**G.O.RT.No. 272**

**Dated: 02/04/2016.**

**Read the following:-**

1. G.O.Ms.No. 330 PR&RD (Progs.II) Dept., dated: 17.9.2010.
2. From the CE, PR, Hyd. Lr.No. W9/DEE-III/PMGSY/AP01 IX LB 07/ADB /2015, Dt: 16.2.2016.

<<<>>>

**ORDER:-**

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby accord Post facto Extension of Agreement Time up to 31.3.2016 for a period of (701) days with out imposing a penalty in respect of work “Construction of Bridge at 3/8 km on Road from Bejjur to to Somini of Bejjur Mandal in Adilabad District” under PMGSY Phase IX as the delay is not attributed to the Contractor but due to rainy season, land acquisition problem and designs.

2. The Chief Engineer, Panchayat Raj, Hyderabad shall take necessary action accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**S.P. SINGH**  
**SPECIAL CHIEF SECRETARY TO GOVERNMENT**

To  
The Chief Engineer, Panchayat Raj, Hyderabad.  
The Superintendent Engineer, Panchayat Raj, Adilabad District.  
Copy to: The PS to Minister (PR, IT, MA&UD)).  
SF/SC.

**//FORWARDED:: BY ORDER//**

**SECTION OFFICER**